

TIMELINE - SAT. 4/16					
Time	Task	Room	Duration	# Volunteers	
9:00a	Shut down gas, electric power & water	Bsmt		1	
	Laundry Rm Elec / Plumbing Repairs	Laundry		2	Carol & Patric
	Gas Line Repair	Laundry		2	Carol & Patric
	200V Repair @ Stove	Kitch		2	Carol & Patric
	Ceiling Recessed Light Can - Trim Installation / Repair	Bsmt		2	Brandon Stanley, Patric
	Demo entry vestibule walls	Entry		2	John & Kevin
	Demo Shower surround	Bath		1	Dennis Milam, James Little
	Demo moldy wall & ceiling locations	Living Rm		1	Dennis Milam, Scott Cherney
	Demo laundry room drywall	Laundry		2	Arathi & Jayshree
	Install vestibule stud wall	Entry		2	Kevin & Dennis
	Install drywall in demo-ed location	Living Rm		2	Arathi & Jayshree
	Install insulation & drywall in Laundry Rm	Laundry Rm		2	Dennis & Kevin
	Prep floors for carpet tile installation	Bed Rms		2	Javi & Elizabeth
	Turn on gas, electric power & water to kitchen	Bsmt		1	
	Review Bath work w/ Bob	Bath		2	Bob & Jayshree
	Prep areas for carpentry work for Michea			1	
	Home Depot runs			2	Mr. C
4:00p	Clean up			2	
	<b>Total:</b> 7 hrs + Lunch			<b>12</b>	
<b>Carpools:</b>	<b>DRIVER</b>	<b>RIDERS (To House)</b>	<b>RIDERS (From House)</b>	<b>Note:</b>	
1	Brandon	James		Bringing Bath Tile	
2	John Natale	Jayshree, Javi, Dennis	Javi	Meet @ Blue-line Damen @ 8:30a	
3	Patric & Carol	*arriving @ 11a		Mike P's Toolbox overnight	
4	Scott				
5	Kevin Rodenkirch	Elizabeth, Arathi		Mike P's Toolbox pick-up: 2404 W Belle Plaine Ave #4	
6	Bob Krueger (312-731-8495)	*arriving @ lunchtime		Bathroom work review	
<b>TIMELINE - SUN., 4 / 17</b>					
Time	Task	Room	Duration	# Volunteers	Notes
9:00a	Shut down gas, electric power & water	Bsmt		1	
	Elec / Plumbing Repairs (cont.)	Bsmt		2	Carol & Patric
	Drywall & tape new walls	Entry/Liv Rm/Laundry		3	Kevin O' Connor
	Cut & patch vent cover areas			1	Kevin O' Connor
	Patch / Plaster Ceiling where needed	Liv Rm		1	Dennis & Scott
	Install outlet behind fridge	Kitch		1	Patric
	Install GFIs	Laundry/Bath/Kitch		1	Patric
	Install kitchen sink, repair leak	Kitch		2	Carol & Patric
	Install hot/cold water to laundry machines & wash basin	Laundry Rm		2	Carol & Patric
	Complete repair of ceiling lights	Bsmt		1	Dennis & Scott
	Install kitchen flooring	Kitch		2	Jayshree, Rodrigo, Arathi
	Install Bedroom flooring	BR #1 & #2		2	Jayshree, Rodrigo, Arathi
	Prep areas for bath room work for Bob (per Mike P.)	Bath		1	
	Home Depot runs				Mr. C?
	Carpentry Repairs	Bsmt		1	Micheal O'Doherty
4:00P	Clean up!			ALL	
	<b>Total:</b>		<b>6 hrs</b>	<b>9</b>	
<b>Carpools:</b>	<b>DRIVER</b>	<b>RIDERS (To House)</b>	<b>RIDERS (From House)</b>	<b>Note:</b>	
1	Patric & Carol			Mike P's Toolbox	
2	Kevin O'Connor				
3	Micheal O'Doherty				
		Arathi, Jayshree, Dennis, Scott, Rodrigo	Arathi, Jayshree, Dennis, Scott, Rodrigo		
<b>LUNCH:</b>	<b>Domino's Pizza</b>	708-524-8111			
	<b>Barney's Pizza</b>	773-287-9100			
<b>CAB:</b>	<b>Yellow Cab Chicago</b>	312-829-4222			
<b>TIMELINE - MON. 4 / 18 - FRI. 4 / 22</b>					
Time	Task	Room	Duration	# Volunteers	Notes
	Install bath floor & wall tile, mortar & grout	Bath			Bob & crew
	Install new shower head & valve	Bath			Bob & crew
	Remove old sink & install new	Bath			Bob & crew
	Install grab bar in shower	Bath			
	Clean up!	Bsmt			
<b>TIMELINE - SAT. 4 / 23</b>					
Time	Task	Room	Duration	# Volunteers	Notes
9:00a	Mud & Plaster new walls	Entry / Laundry / Liv Rm		3	Lucas, Dennis, & James Little
	Complete Bedroom flooring installation	BR #1 & #2		2	Colleen & Priya
	Complete Kitchen flooring installation	Kitch		2	Jayshree & Arathi & Javier
	Install Laundry Rm Wash Basin	Laundry Rm		2	Lucas & Dennis
	Complete all previous weekend items				
	Prep areas for Rebuild Day				ALL
4:00p	Clean up!				
	<b>Total:</b>			<b>9</b>	

TIMELINE - SAT., 4 / 30					
Time	Task	Room	Duration	# Volunteers	Notes
7:00a	Volunteers meet @ headquarters & check-in w/ team - submit volunteer waivers		30 min	ALL	Arathi, Jayshree, Dennis & Mike P to pick up "runner's box" and go directly to house
7:30a	Buses will load to take volunteers to house		30 min		Brandon Stanley = Volunteer Coordinator
8:00a	Meet at house and split up volunteers per Arathi / Jayshre		10 min	2	
	Shut down electric power & water to kitchen & bathroom	Bsmt	5 mins	1	
	Remove back door (for ease of traffic)	Ext		1	Mike P
	Move furniture in living rm to middle, cover w/ tarps, & apply painters tape to walls & ceiling		30 mins	4	BR #1, BR #2, Living Rm, Hallway, Kitchen, Bath Rm, Ceilings, Laundry Rm
	Clean walls as necessary		10 mins		
	Set up cleaners station in backyard		5 mins	1	
	Prime walls/ceiling		2 hr		
	Allow dry-time for walls / clean brushes & trays		45 mins		
	Paint walls/ceiling		2 hr		
	Allow dry-time for walls / clean brushes & trays				
	Yard Clean-up / Cleaning Station			3	
	Plumbers to install bath vanity, kitchen sink, & shower head/valv (if needed)				Plumber
	<b>FISH TANK??</b>				
12:00p	LUNCH (Pizza)	Backyard	45 min	ALL	Runner: Mike P. / Backup: Kevin O'Connor
	Electrician light switch/outlet installatio	ALL	60	1	Mike P / Kevin O'Connor
	Install bath mirror, towel rack, toilet paper holder on wall	Bath		2	Mike P / Kevin O'Connor
	Remove broken BR #1 door and install new	BR #1		2	Mike P / Kevin O'Connor
	Install carbon monoxide / smoke detector by furnace rn	Living Rm		1	Dan O'Riley
	Install new cabinet handle:	Kitchen		1	Dan O'Riley
	Hang Kitchen cabinets (once paint is dry	Kitchen		2	Mike P / Kevin O'Connor
	Install coat closet shelf & coat hooks (minor carpentry	Entry		1	Dan O'Riley
	Install shower rod & curtair			1	Dennis Milam
	Connect water line to fridge dispense			1	Mike P / Kevin O'Connor
	Install new light bulb on back porcl	Ext		1	Brandon Stanley
	Install entry door, new knob, & reinstall back doc	Entry / Ext		2	Brandon Stanley / Mike P.
	Move fridge into new locatio			2	
	Move kitchen table into living room'				
	Install vent filters & cover:				
	Clean up!	ALL			
	Move furniture back into place	ALL			
4:30p	Buses take volunteers back to headquarters			ALL	